



HILL  
STUDIO

# Field Report #2

## *Pocahontas Building Coordination*

Hill Studio Project # 0908.06

January 15, 2011

*Meeting Date: January 9, 2011*

### *Present on the Site Visit:*

Pocahontas Management Team: Tom Childress  
Hill Studio, P.C.: Hunter Greene

The parties met at 3:30 pm on January 9, 2012 to review the demolition progress to date. The primary items of discussion were as follows:

1. The Company Store site has most of the structures to be removed taken down. The small tower beside the Storage building will be taken down by Nickels and the building portion between the Café and the Storage Building will be taken down by Creasy starting January 17 (per HG phone conversation with Garland Roberts on January 13).



2. Subsequent conversations have occurred requesting that the openings in the Storage Building be temporarily blocked up to keep the weather and trespassers out.

3. The Ironfronts site has been sufficiently demolished so that Nickels can provide the temporary stabilization. Creasy will have to come back and complete the demolition work once the permanent stabilization has occurred.



Community Planning

Landscape Architecture

Architecture

Preservation

120 W Campbell Avenue  
Roanoke, Virginia 24011

tel: 540-342-5263

fax: 540-345-5625

WWW.HILLSTUDIO.COM



HILL  
STUDIO

4. Temporary stabilizing cables are being installed on the Company Store Façade. Nickels will next move to the Ironfront facades and provide temporary stabilization there..



5. The southern most wall of the Ironfront buildings appears to be pulling away from the facade. And the façade is collapsing down and back some. Both of these conditions are of a major concern to the Town, Owner and Contractor. Hunter and the Contractor will take a close look at this condition on January 18 to determine a course of action.



The above paragraphs illustrate the main issues addressed in the Site Visit. Any amendments should be made in writing and provided to the author within two weeks of the receipt of this report.

Submitted by:  
*HILL STUDIO, P.C.*

Hunter Greene, RA, LEED AP  
Director of Architecture

cc: Joy Rumley, Jimmy Wallace, Jackie Stump, Debbie Milton, Greg Jones, Tom Childress, David Hill, Alison Blanton, Evie Slone, please copy members of the Pocahontas Management Team and Doug Creasy, and File 0908.06 code 8